

COACHELLA VALLEY WATER DISTRICT CHECKLIST FOR "PROGRESS FOR SERVICE"

File No. _____

Submitted by: _____

_____ Project (Tract)

Date: _____

SEWER SYSTEM:

After all appurtenances are installed, the following must be complete:

- ___ 1. Copies of acceptable compaction test results on sewer system backfill.
- ___ 2. All sections of sewer system must pass air testing.
- ___ 3. New sewer system must be jet cleaned and pass video inspection.
- ___ 4. All clean outs and manhole frame & covers must be accessible with asphalt support collar (in non-paved areas) and/or concrete support collar in paved areas.
- ___ 5. Mechanical plugs must be removed.
- ___ 6. An "s" must be chiseled on curb face at all sewer lateral locations.

DOMESTIC WATER SYSTEM:

After all appurtenances are installed, the following must be completed prior to granting any type of progress:

Fire Service only:

- ___ 1. If applicable; associated sewer system shall meet progress standards.
- ___ 2. Copies of acceptable compaction test results on water system backfill.
- ___ 3. Water system must pass pressure and leakage testing.
- ___ 4. Water system must be chlorinated, flushed, and pass bacterial water sampling.
- ___ 5. Fire hydrants must have concrete thrust pads poured in place (wet barrel fire hydrants) and hydrants must be painted per CVWD spec.
- ___ 6. All meter boxes must be set to finish grade.
- ___ 7. All detector check vaults must be set to finish grade.
- ___ 8. Verify all water services are installed at the proper location, depth and alignment.
- ___ 7. Air vacs must be installed per CVWD spec.



Domestic Water Service (Meter):

- ___1. If applicable; associated sewer system shall meet progress standards.
- ___2. Copies of acceptable compaction test results on water system backfill.
- ___3. Water system must pass pressure and leakage testing.
- ___4. Water system must be chlorinated, flushed, and pass bacterial water sampling.
- ___5. Fire hydrants must have concrete thrust pads poured in place (wet barrel fire hydrants) and hydrants must be painted per CVWD spec.
- ___6. All water valves and blow-offs must be accessible (raised to grade).
(Concrete collars around water valve wells if in final paving.)
- ___7. All meter boxes must be set to finish grade.
- ___8. All detector check vaults must be set to finish grade.
- ___9. Verify all water services are installed at the proper location, depth and alignment.
- ___10. Air vacs must be installed per CVWD spec.
- ___11. Minimum base paving.
- ___12. Developer must pay all SCC, WSBFC and SWSC fees for that phase prior to first meter issuance.

NOTE:

Water and Sewer System must be progressed at the same time unless instructed by Chief Inspector.

Inspector

Roland Bustamante
Principle Inspector

Date: _____

Date: _____

